

## **UON – City Campus Student Accommodation**

### **May 2026 Progress Update - SSD 61618229**

10/06/2026

#### **This reporting period:**

##### West Work Areas:

- Level 6 and 7 slab pours completed
- Precast installation commenced to L8

##### East Work Areas:

- Level 6 and 7 slab pours completed
- Level 8 formwork and tables completed in preparation for slab pour

##### General:

- Level 1 north podium slab pour completed
- Ongoing high-level services fit out to level 2 and insulation to level 1
- Ground Floor to L1 blockwork masonry wall installation
- Lift jump form progression with lift core ready for staged wall pours

#### **Next Reporting Period:**

##### West Work Areas:

- Completion of level 8 formwork, tables and concrete pours

##### East Work Areas:

- Level 8 east concrete slab pour followed by post tensioning, and precast installation to L9

##### General:

- Lift core jump form concrete wall pours to L7 and L8
- Progression of back propping, high level insulation and services installation on lower levels
- Ongoing façade bracket installation in preparation for façade delivery