

UON – City Campus Student Accommodation

December 2025 Progress Update – SSD 61618229

18 December 2025

Works Completed:

- Crane erection
- Hydraulic and inground service installation
- OSD tank, lift pit, including dewatering as needed
- Preparation of ground floor slab pours, including subgrade preparation and membranes
- Ground level slab pour 1 completed
- Partial installation of Aptus precast columns and walls
- CC2 (Superstructure) package developed and obtained
- WHS site inspections undertaken noting positive compliance outcomes observed

Works Underway:

- Installation of remaining precast elements
- Ground floor pours 2 and 3
- Level 1 Verticals to underside of Level 1
- Level 1 Suspended Slab pour East