

UON – City Campus Student Accommodation

March 2026 Progress Update - SSD 61618229

31/03/2026

Works Completed

West Work Areas:

- Formwork handover in late March
- Level 3 slab pour completed

East Work Areas:

Level 3

- Level 3 Slab Pour Completed
- Tables progressed with infills started

Works Underway

West:

- Level 4 precast installation
- Initial stress and form jump
- Table commencement

East:

- Level 4 formwork completion
- Level 4 precast installation

General:

- Full perimeter screens installed
- Hoist install commenced
- Ground floor formwork stripping with back propping in place
- Level 1 commencement of back propping
- Tower pump and line pump installation