

## **UON – City Campus Student Accommodation**

### **January - February 2026 Progress Update - SSD 61618229**

19<sup>th</sup> of February, 2026

#### **Works Completed**

West Work Areas:

- Level 1 suspended formwork erection
- Scaffold edge protection erection, Aptus precast column installation for L1-2

East Work Areas:

##### *Level 1*

- Completion of suspended formwork and scaffold edge
- L1-2 Aptus precast columns
- Steel fixing and post tension installation
- Level 1 concrete slab pour
- Initial and final post tensioning activities

##### *Level 2*

- Suspended formwork erection commenced
- Scaffold edge protection

General:

- Worth place Class B hoarding installation
- Hydraulic services permanent connection to worth place

#### **Works Underway**

West Pour:

##### *Level 1*

- Steel fixing, post tension installation and slab pour

##### *Level 2*

- Formwork, scaffolding and precast installation on L2-3

- Steel fixing, post tension installation and concrete placement
- Lift core jump and concrete placement to L2

East:

*Level 2*

- Formwork, steel fixing, post tension installation and concrete placement

*Level 3*

- Suspended formwork, scaffold edge and L3-4 precast installation